

has been taken.

projects in Kerala;

[English]

(b) the progress made thereon so far;
and

**On-Going Irrigation Projects in
Kerala**

(c) the time by which those are likely to
be completed?

1159. SHRI P.C.THOMAS: Will the
Minister of WATER RESOURCES be
pleased to state:

THE MINISTER OF WATER
RESOURCES (SHRI VIDYACHARAN
SHUKLA): (a) to (c). A statement giving
details of on-going major and medium
irrigation Projects in Kerala is enclosed.

(a) the details of the on-going irrigation

STATEMENT

The Details of ongoing major and medium irrigation projects in Kerala Progress Made

hereon and time by which those are likely to be completed

Sl. No.	Name of Project	Plan in which started	Status of Approval	Estimated cost as per A.P. (1991-92)	Expenditure upto end of 1990-91 (Provisional)	Recommended outlay for 1991-92	Ultimate Potential	Potential created upto end of 1990-91 (Provisional)	Potential target 1991-92	Scheduled date of completion
1	2	3	4	5	6	7	8	9	10	11
Major										
1.	Periyar Valley	II	Approved	69.51	67.51	2.00	85.60	85.31	0.29	1991-92
2.	Pamba	III	Approved	61.25	61.10	1.50	49.46	49.46	...	1991-92
3.	Chhitturpuzha	III	Approved	21.40	20.40	1.00	26.97	27.13	...	1991-92
4.	Kuttiadi	III	Approved	56.50	52.32	0.50	35.85	35.21	0.64	1991-92
5.	Kanhirapuzha	III	Approved	66.74	51.42	3.20	21.85	17.49	2.00	Proposals for VIII Plan have not been finalised
6.	Pazhassal	III	Approved	89.12	66.93	3.40	23.05	12.96	1.50	-do-
7.	Kallada	III (1961)	Approved/ Ext. aided	457.80	319.24	32.00	92.80	51.43	30.00	-do-

Sl. No.	Name of Project	Plan in which started	Status of Approval	Estimated cost as per A.P. (1991-92)	Expenditure upto end of 1990-91 (Provisional)	Recommended outlay for 1991-92	Ultimate Potential	Potential created upto end of 1990-91 (Provisional)	Potential target 1991-92	Scheduled date of completion
1	2	3	4	5	6	7	8	9	10	11
8.	Muvathupuzha	V	Approved	89.25	39.38	8.00	34.74	...	2.00	-do-
9.	Chimonl	V	Approved	36.66	28.92	5.00	26.00	13.00	13.00	-do-
10.	Idamalayar	VI	Unapproved	67.40	39.30	4.00	43.19	-do-
Medium										
1.	Attapady	V	Unapproved	50.00	7.41	0.00	8.38	-do-
2.	Karapuzha	V	Unapproved	44.89	15.74	4.00	9.30	-do-